

## Bi-weekly Progress Meeting

April 9, 2013

Town of Pittsboro Hillsboro Street Water Main Project • CDBG Project No. 05-D-2087



- Concrete & asphalt work will begin on April 8
- Curing time for the flowable fill will limit installation speed
- Complete repair of the road patch will take a few weeks
- No firm timeline from NCDOT yet.
- The total project construction cost through March 15, 2013 is \$1,368,497.75 (95%).
- Contract \$1,458,125.00

### Work Remaining:

- Tie-in at circle for Sanford Road
- Abandon 2" in circle
- Hydrant leg at Sanford Road
- Tie-in 2" on Launis
- Install sewer for Mill
- Abandon/grout 10" AC line, remove valve boxes, remove inserta-valves
- Clean-up at Tank Site
- Investigate 8" connection at Mill vault
- Grading & seeding, remove check dams & silt fence
- Flowable fill
- Asphalt

