

Memo

To: Mayor and Board of Commissioners
 From: Paul Horne, Parks Planner
 Date: January 26, 2015
 Re: Page Vernon Pocket Park




Discussion

Construction Documents and the final Bid Package for Page Vernon Pocket Park have been completed and the project is ready to go out to bid this week. This update provides a progress report as well as the construction schedule to the Board of Commissioners. Fifty thousand dollars has been budgeted for this project. The bid package will contain many alternates in order to provide great flexibility in responding to bids.

Background

Illustrative Layout of the Park:



Anticipated Bid and Construction Schedule:

Board of Commissioners Meeting	26-Jan
CDs available to bidders	28-Jan
Pre-Bid Meeting	3-Feb
Bid Opening	17-Feb
Finalize Contract for Construction	6-Mar
Notice to Proceed	9-Mar
Construction	29-May

Recommendation

No Board actions are requested.