

Town of Pittsboro
Status of Projects and Other News
May 27, 2014

PROJECT: Jordan Lake Partnership (JLP)

UPDATE: On April 28 you “blessed” the submission of the Round 4 Jordan Lake Allocation Application. We will receive comments from DENR in August.

PROJECT: Water Treatment Plant (WTP) – Generator Installation

UPDATE: A retaining wall and pad will be built on either June 2 or June 9. Following that, Shuler Electric will move and install the generator from the WWTP to the WTP approximately a week after the concrete “cures.”

PROJECT: NC 87 Sidewalk

UPDATE: Surveyors completed their work during the week of May 19. The project will likely be bid in September with construction beginning early that month. Staff is also pursuing additional information from NCDOT for Strategic Transportation Investment (STI) funding that assist with constructing additional sidewalk on Pittsboro Elementary School Road from NC87 to the school building.

PROJECT: East Street Sidewalk Extension

UPDATE: Staff completed the review and forwarded them to DOT. Once NCDOT approves the plans, Staff will let bids for construction in early August 2014.

PROJECT: Finance Officer Replacement

UPDATE: The first round of interviews with four (4) candidates went well and left me optimistic that we can fill the position with a talented professional Finance Officer. I am scheduling second round interviews with Department Heads during the week of 5/27/14.

PROJECT: Unified Development Ordinance (UDO) Consultant Selection

UPDATE: Mr. Bass and discussed and ranked proposals. Ideally, I would have liked to make a recommendation on 5/27/14, but there is more information to vet. I am more comfortable making a recommendation to the Board on 6/9/14